

REQ	CLASS	DESCRIPTION/REMARKS	PRI	REQ DATE	RESULT CODE	RES DATE	INSPECTOR
454	PT	TEMPORARY POLE INSPECTION		0	2/2/2015	90	2/2/2015 BLD32
454	PT	TEMPORARY POLE INSPECTION		0	3/3/2015	90	3/2/2015 BLD32
310	PT	POURED CELL INSPECTION		0	3/12/2015	91	3/12/2015 BLD28
200	PT	patch conc floors in areas A1, A3, & A5. Also termite treatment FIRST ROUGH PLUMBING INSPECTION		0	3/13/2015	91	3/13/2015 BLD28
354	PT	Sanitary trunk lines as highlited on plans P3.0 ROOF SHEATHING INSPECTION		0	3/13/2015	91	3/13/2015 BLD28
354	PT	Richard-904-608-0772 partial insulation board, BLD23 & BLD28 ROOF SHEATHING INSPECTION		0	3/17/2015	91	3/17/2015 BLD23
250	PT	Partial inspection of ISO board. MONOLITHIC SLAB INSPECTION		0	3/18/2015	91	3/19/2015 BLD34
250	PT	Partial- section A1.1 MONOLITHIC SLAB INSPECTION		0	3/19/2015	91	3/19/2015 BLD34
253	PT	Repairs in section A1.2 TERMITE TREATMENT OR NOTICE OF INTENT		0	3/19/2015	91	3/19/2015 BLD34
354	PT	Interior concrete repair area northside from center of building to west side. ROOF SHEATHING INSPECTION		0	3/18/2015	91	3/19/2015 BLD34
354	PT	partial- Northside from west end to center of entry to ridge ROOF SHEATHING INSPECTION		0	3/19/2015	91	3/19/2015 BLD34
354	PT	REQuested AM Inspected northside from east end of building to center of entry to ridge. Superintendent to verify with engineer the attachment of roof curb to existing roof. ROOF SHEATHING INSPECTION		0	3/20/2015	91	3/20/2015 BLD34
200	PT	Main roof complete except for (3) 2x6@perimeter needs engineer detail submittal to complete. Two#5 detail for door openings needs clarified. Mech. room has floor drains connecting to sanitation system. FIRST ROUGH PLUMBING INSPECTION		0	3/23/2015	91	3/23/2015 BLD28
250	PT	all underground sanitary complete except floor drains in mechanical room and exterior under roof MONOLITHIC SLAB INSPECTION		0	3/25/2015	91	3/25/2015 BLD34
253	PT	Sections A1.3, A1.4 (west of main corridor#2) and A1.5 (west of room's 133, 133A and 137A) TERMITE TREATMENT OR NOTICE OF INTENT		3	3/25/2015	91	3/25/2015 BLD34
250	PT	Sections A1.3, A1.4(west of main corridor#2) and A1.5(west of room's 133, 133A and 137A) MONOLITHIC SLAB INSPECTION		0	3/31/2015	90	3/31/2015 BLD28
253	PT	concrete slab patchwork as per detail TERMITE TREATMENT OR NOTICE OF INTENT		0	3/31/2015	90	3/31/2015 BLD28
300	PT	LINTEL INSPECTION		0	4/3/2015	81	4/6/2015 BLD23
300	PT	No one on site and work not complete. LINTEL INSPECTION		0	4/8/2015	91	4/8/2015 BLD23
300	PT	Front windows. LINTEL INSPECTION		0	4/21/2015	91	4/21/2015 BLD28
400	PT	Interior block fill ins on interior non bearing walls in east / west corridor.Supt says he will call in additional window openings on Thursday and will pour on Friday H.V.A.C. ROUGH		0	4/21/2015	91	4/21/2015 BLD28
550	PT	PM- Pressure Test Medium pressure duct in east / west corridor as marked on plans. Tested with 2.1% leakage. Specs call for maximum 5% leakage. Test done by T&B DRYWALL INSPECTION		0	4/22/2015	91	4/22/2015 BLD23
252	PT	One side of main corridor above existing block wall. STEM FOOTING FOUNDATION INSPECTION		0	4/28/2015	91	4/28/2015 BLD28
500	PT	garage footing as marked on plans INSULATION INSPECTION		0	4/28/2015	91	4/28/2015 BLD28
080	PT	sound batts as marked on floor SITE VISIT		0	4/29/2015	91	4/30/2015 BLD32

ELECTRICAL COVER UP - HVAC PRESSURE TEST

cover up section 1&2

HVAC inspected by bld28 area mark on plans

252	PT	STEM FOOTING FOUNDATION INSPECTION	0	5/5/2015	91	5/5/2015	BLD28
500	PT	INSULATION INSPECTION	0	5/5/2015	91	5/5/2015	BLD28
550	PT	DRYWALL INSPECTION	0	5/5/2015	91	5/5/2015	BLD28
500	PT	INSULATION INSPECTION	0	5/7/2015	90	5/7/2015	BLD34
		Richard-904-608-0772					
350	PT	FRAMING, PLUMBING, H.V.A.C., AND ELECTRIC	0	5/12/2015	91	5/12/2015	BLD34
		Interior/exterior framing @ Section#1 approved					BLD34
		Exterior frame wall east111, south 137-139					
500	PT	INSULATION INSPECTION	0	5/12/2015	91	5/12/2015	BLD34
550	PT	DRYWALL INSPECTION	0	5/12/2015	91	5/12/2015	BLD34
080	PT	SITE VISIT	0	5/13/2015	91	5/13/2015	BLD32
500	PT	INSULATION INSPECTION	0	5/13/2015	91	5/13/2015	BLD34
550	PT	DRYWALL INSPECTION	0	5/13/2015	91	5/13/2015	BLD34
250	PT	MONOLITHIC SLAB INSPECTION	0	5/19/2015	90	5/19/2015	BLD23
253	PT	TERMITE TREATMENT OR NOTICE OF INTENT	3	5/19/2015	90	5/19/2015	BLD23
300	PT	LINTEL INSPECTION	0	5/19/2015	91	5/19/2015	BLD23
452	PT	SECOND ROUGH ELECTRICAL	3	5/19/2015	91	5/19/2015	BLD23
500	PT	INSULATION INSPECTION	0	5/19/2015	81	5/19/2015	BLD23
550	PT	DRYWALL INSPECTION	0	5/19/2015	91	5/19/2015	BLD23
300	PT	LINTEL INSPECTION	0	5/21/2015	91	5/21/2015	BLD28
500	PT	INSULATION INSPECTION	0	5/21/2015	91	5/21/2015	BLD28
550	PT	DRYWALL INSPECTION	0	5/21/2015	75	5/21/2015	BLD28
080	PT	SITE VISIT	0	5/22/2015	91	5/22/2015	BLD28
500	PT	INSULATION INSPECTION	0	5/22/2015	91	5/22/2015	BLD28
550	PT	DRYWALL INSPECTION	0	5/22/2015	75	5/22/2015	BLD28
500	PT	INSULATION INSPECTION	0	5/28/2015	91	5/28/2015	BLD28
300	PT	LINTEL INSPECTION	0	6/3/2015	91	6/3/2015	BLD28
400	PT	H.V.A.C. ROUGH	0	6/3/2015	91	6/3/2015	BLD28
500	PT	INSULATION INSPECTION	0	6/3/2015	91	6/3/2015	BLD28

500	PT	INSULATION INSPECTION	0	6/8/2015	91	6/8/2015	BLD28
300	PT	LINTEL INSPECTION	0	6/15/2015	91	6/15/2015	BLD28
500	PT	top lintel front entrance INSULATION INSPECTION	0	6/15/2015	91	6/15/2015	BLD28
550	PT	DRYWALL INSPECTION	0	6/15/2015	91	6/15/2015	BLD28
450	PT	FIRST ROUGH ELECTRICAL	0	6/19/2015	91	6/19/2015	BLD35
200	PT	FIRST ROUGH PLUMBING INSPECTION	0	6/23/2015	91	6/23/2015	BLD23
500	PT	INSULATION INSPECTION	0	6/23/2015	91	6/23/2015	BLD23
452	PT	SECOND ROUGH ELECTRICAL	0	6/24/2015	91	6/24/2015	BLD23
550	PT	DRYWALL INSPECTION	0	6/24/2015	91	6/24/2015	BLD23
250	PT	THIS IS A REINSPECTION MONOLITHIC SLAB INSPECTION	0	6/30/2015	90	6/30/2015	BLD23
350	PT	Generator pad. FRAMING, PLUMBING, H.V.A.C., AND ELECTRIC.	0	7/1/2015	91	7/1/2015	BLD35
358	PT	Front sidewalks and sign foundation between Moody Blvd. and building EXTERIOR STRAP OR CLIP INSPECTION	0	6/30/2015	81	7/1/2015	BLD23
358	PT	Clips spacing was greater than 6ft on center. EXTERIOR STRAP OR CLIP INSPECTION	0	7/1/2015	91	7/1/2015	BLD35
352	PT	Partial Front of building at roof EXTERIOR WALL SHEATHING INSPECTION	0	7/8/2015	91	7/8/2015	BLD35
200	PT	Front of building at roof and wall connection, Front sign lintel FIRST ROUGH PLUMBING INSPECTION	0	7/13/2015	91	7/13/2015	BLD28
452	PT	in wall rough ins @ all toilet rooms SECOND ROUGH ELECTRICAL	3	7/13/2015	91	7/13/2015	BLD35
500	PT	Rooms 120,121,122 & 123 on sheet A1.4 Rooms 129,129a & 128 on sheet A1.6 INSULATION INSPECTION	0	7/13/2015	91	7/13/2015	BLD28
250	PT	sound insulation @ 3 interview rooms MONOLITHIC SLAB INSPECTION	0	7/15/2015	91	7/15/2015	BLD35
352	PT	Garage EXTERIOR WALL SHEATHING INSPECTION	0	7/17/2015	91	7/17/2015	BLD32
500	PT	Main entry Inspected rear soffit framing INSULATION INSPECTION	0	7/17/2015	91	7/17/2015	BLD32
550	PT	Room 174/103/115/142 DRYWALL INSPECTION	0	7/17/2015	91	7/17/2015	BLD32
205	PT	Room 127/129 Small office at room 138 SEWER CLEANOUT	0	7/24/2015	90	7/24/2015	BLD28
550	PT	DRYWALL INSPECTION	0	7/24/2015	91	7/24/2015	BLD28
080	PT	SITE VISIT	0	7/27/2015	90	7/27/2015	BLD23
452	PT	Met with super to discuss future inspections for above ceiling. SECOND ROUGH ELECTRICAL	0	7/30/2015	91	7/30/2015	BLD32
550	PT	Rm 158/159/Patio /Garage DRYWALL INSPECTION	0	7/30/2015	91	7/30/2015	BLD32
458	PT	Rm 140/158/159 COMMERCIAL POWER INSPECTION	0	7/31/2015	90	7/31/2015	BLD32
400	PT	H.V.A.C. ROUGH	0	8/3/2015	91	8/3/2015	BLD32
550	PT	Duct seal rm 145 Frame on covered patio ceiling , outside rm 118 DRYWALL INSPECTION	0	8/4/2015	91	8/4/2015	BLD23
350	PT	Outside lids and garage lid. FRAMING, PLUMBING, H.V.A.C., AND ELECTRIC.	0	8/7/2015	91	8/7/2015	BLD32

		CSI entry					
		Main entry					
452	PT	CHECK VESTERBLE HEADER TO BE INSTALLED 8/7/15 CTG SECOND ROUGH ELECTRICAL	0	8/7/2015	91	8/7/2015	BLD32
		Main Entry					
550	PT	DRYWALL INSPECTION	0	8/7/2015	91	8/7/2015	BLD32
		Gang bathrooms W/M					
452	PT	SECOND ROUGH ELECTRICAL	0	8/10/2015	91	8/10/2015	BLD32
		Panel inspection Main panel // front entrance inside wall of desk area					
350	PT	FRAMING, PLUMBING, H.V.A.C., AND ELECTRIC.	3	8/18/2015	74	8/18/2015	CPR08
354	PT	ROOF SHEATHING INSPECTION	0	8/18/2015	81	8/18/2015	BLD28
		above ceiling in area 1 with Mark Frank and Supt.					
080	PT	SITE VISIT	0	8/21/2015	91	8/21/2015	BLD23
		above ceiling inspection PM requested					
350	PT	FRAMING, PLUMBING, H.V.A.C., AND ELECTRIC.	3	8/25/2015	91	8/25/2015	BLD23
		Required PM					
080	PT	Above ceiling inspection. SITE VISIT	0	9/15/2015	90	9/15/2015	BLD23
		Final inspection on roof system.					
986	PT	RELEASE FINAL AS-BUILT BY ENG.	8	9/29/2015	81	9/30/2015	ENG23
		Good Afternoon - In review of the as-built, sheet C-3, Site and Utility Plan of the New Flagler County Sheriff's Operations Center, I offer the following comments:					
		Sheet C-3 shall contain the as-built information for the comparison with the design plans with regard to the Site and Utilities.					
		The utility information should reflect the utility connection, extension and the location of all appurtenances pertaining to the utilities.					
		The site layout should depict all of the information as far as the site dimensioning of the parking, building, sidewalks, retention areas etc. Include all striping and signage as per the design plans.					
		Sheet C-4 shall contain the as-built information for comparison to the design plans with regard to the Paving and drainage information and shall contain but is not limited to:					
		The as-built of the entire site grading in comparison to the design elevations.					
		The as-built grading of the ponds with the pond bottom and top elevations, volumes provided and any discharge control structures or piping that is associated with it that may have been constructed as a part of the design.					
		Elevations of sidewalks in comparison to elevations as designated on the design plans.					
		Should you have any further questions please do not hesitate to contact our office.					
		Susan Graham Development Engineer Flagler County Growth Management Department 1769 E. Moody Blvd., Building 2, Suite 105 Bunnell, FL 32110 Direct line: (386) 313-4082 E-mail: sgraham@flaglercounty.org Visit our website: www.flaglercounty.org					
997	PT	VERIFY WATER & SEPTIC	8	10/1/2015	10	10/1/2015	BLD33
900	PT	FIRE INSPECTION	0	10/2/2015	90	10/2/2015	BLD23
986	PT	RELEASE FINAL AS-BUILT BY ENG. THIS IS A REINSPECTION	8	10/2/2015	91	10/2/2015	ENG23
		The contractor and site engineer have provided a plan to eliviate the drainage issues on the site but will take a week or so to complete and then they will provide an as-built survey.					
999	PT	FINAL INSPECTION	0	10/2/2015	99	10/2/2015	BLD23

